

Supplier	P.O. Number	Fiscal Year	Description	PO Value	Invoiced/Paid Amount	Carry Over Amount to be executed in FY24	Subcontractor	Subcontractor Amount
McDonagh Demolition								
McDonagh Demolition	233361	2023	23-C02: FCS Basement Renovation	\$ 376,218.97	\$ 199,489.31	\$ 299,333.97	Johnson Controls, Inc.	\$ 112,500.00
McDonagh Demolition	233361	2023	JOC 23-C02.A Supplemental For ACM Abatement, Wet Sprinkler, and Relaying Live Cable	\$ 83,341.25	\$ -	\$ 83,341.25	F.E. Moran, Inc. Fire Protection of Northern Illinois	\$ 28,500.00
							Homestead Electrical Contracting	\$ 2,650.00
							M&O Environmental Company	\$ 36,720.00
McDonagh Demolition	231064	2023	JOC 22-0012.A Supplemental Infrastructure Improvements as described in initial project #210010 scope. Contractor to reach substantial completion by 11/30/2023.	\$ 107,551.97	\$ 71,670.45	\$ 35,881.52		
McDonagh Demolition	231064	2023	JOC 22-0012.B Supplemental Infrastructure Improvements for unforeseen conditions in support of new ductwork installation	\$ 9,154.59	\$ -	\$ 9,154.59		
McDonagh Demolition	231064	2023	JOC 22-0012.C Supplemental Infrastructure Improvements for unforeseen conditions in support of new ductwork installation	\$ 6,779.67	\$ -	\$ 6,779.67		
Sub-Total, 2023				\$ 583,046.45	\$ 271,159.76	\$ 434,491.00		\$ 180,370.00
McDonagh Demolition	240607	2024	FCS - JOC 23-C24 - DOT, Security Improvements - Phrase - Colcontract #19075 - Bid	\$ 261,694.67		\$ 261,694.67	Convergent Technologies	\$110,827.72
							Homestead Electrical Contracting	\$33,798.00
McDonagh Demolition	233361	2024	JOC 23-C02.B Supplemental Basement Fire Suppression Design	\$ 7,978.78		\$ 7,978.78	F.E. Moran, Inc. Fire Protection of Northern Illinois	\$ 6,700.00
Sub-Total, 2024				\$ 261,694.67	\$ -	\$ 269,673.45		\$ 110,827.72
Paul Borg Construction								
Paul Borg Construction	234092	2023	JOC 23-C08: Jail Cat 6 data wiring (Qty 113) and WAP installs	\$ 302,957.74	\$ 58,900.00	\$ 302,957.74	Contracting	\$ 280,000.00
Paul Borg Construction	233479	2023	Job Order:23-C06, 2019 PBC JOC, LCTV Control Room, Contract#19075-3	\$ 173,295.14	\$ 30,315.00	\$ 173,295.14	Emcor Mechanical Services	\$ 45,000.00
							F.E. Moran	\$ 5,000.00
							Homestead Electrical Contracting	\$ 100,000.00
Paul Borg Construction	233246	2023	ARPA Project #220015, JOC 23-C12: CPF Conference Room	\$ 42,045.21	\$ 14,000.00	\$ 42,045.21	Homestead Electrical Contracting	\$ 38,000.00
Paul Borg Construction	233201	2023	JOC 23-C16: Rooftop Unit replacement for Mundelein	\$ 149,251.59	\$ 74,663.00	\$ 74,588.59	Trane USA, Inc.	\$ 138,126.00
Paul Borg Construction	234363	2023	JOC 23-C17-Atrium Sprinkler Updating and Heating per Contract #19075	\$ 64,002.98	\$ 48,500.00	\$ 15,502.98	Century Automotic Sprinkler Co.	\$ 5,500.00
							Emcor Mechanical Services	\$ 14,000.00
							Homestead Electrical Contracting	\$ 13,000.00
Sub-Total, 2023				\$ 731,552.66	\$ 226,378.00	\$ 608,389.66		\$ 638,626.00
Paul Borg Construction	234636	2024	JOC, 23-C17.A: Atrium Sprinkler, Supplemental	\$ 5,800.67	\$ -	\$ 5,800.67		
Paul Borg Construction	240060	2024	JOC Project 23-C18, Jury Assembly Ceiling Repair	\$ 30,471.06	\$ 30,417.06	\$ 30,471.06	Homestead Electrical Contracting	\$ 1,500.00
Sub-Total, 2024				\$ 36,271.73	\$ 30,417.06	\$ 36,271.73		\$ 1,500.00
HOMESTEAD ELECTRICAL CONTRACTING LLC								
Homestead Electrical Contracting, LLC	234093	2023	JOC, 23-C25: Sheriff Facility Infrastructure Upgrage	\$ 50,226.71	\$ 5,000.00	\$ 50,226.71	Self Perform	\$ 50,226.71
Homestead Electrical Contracting, LLC	233712	2023	JOC, 23-C20: Depke Fire Alarm and Smoke Evacuation	\$ 238,403.26	\$ 7,500.00	\$ 230,903.26	Self Perform	\$ 238,403.26
Homestead Electrical Contracting, LLC	233711	2023	JOC, 23-C14: Jail Kitchen and Laundry Improvements	\$ 200,975.17	\$ -	\$ 200,975.17	Self Perform	\$ 200,975.17
Homestead Electrical Contracting, LLC	234613	2023	JOC - 23-C27 Jail Key Tracking Project, minor electrical work and data cabling installation for Qty 58 locations between the Jail BSMT and 1st Floor of Babcox.	\$ 98,696.12	\$ 89,000.00	\$ 73,696.12	Self Perform	\$ 98,696.21
Homestead Electrical Contracting, LLC	234586	2023	JOC, 23-C07: Admin. Bldg., Elevator Modernizations	\$ 413,543.31	\$ -	\$ 413,543.31	Self Perform	\$ 413,543.31
Sub-Total, 2023				\$ 1,001,844.57	\$ 101,500.00	\$ 969,344.57		\$ 1,001,844.66
Homestead Electrical Contracting, LLC	241296	2024	EIT - 2019 HEC JOC - Misc Wiring and Server Room Improvements - Contract #19075	\$ 23,764.87	\$ -	\$ 23,764.87	Self Perform	\$ 23,764.87
Homestead Electrical Contracting, LLC			JOC, 23-C07.A: Admin. Bldg., Elevator Modernizations (JOC), Supplemental.Furnish & Install Soffit at Lobby for Fireman's Control Panel.	\$ 5,403.41	\$ -	\$ 5,403.41	Self Perform	\$ 1,803.41
							Joseph J. Henderson & Son, Inc.	\$ 3,600.00
Homestead Electrical Contracting, LLC	241491	2024	FCS - JOC 24-D02 Security Improvements Design work. - Contract #19075	\$ 56,412.70	\$ -	\$ 56,412.70	Self Perform	\$ 56,412.70
Sub-Total, 2024				\$ 85,580.98	\$ -	\$ 85,580.98		\$ 85,580.98