

Stormwater Infrastructure Repair Fund Eligibility Authorization Form

Disclaimer: Approval of the project described herein is an acknowledgement of potential program eligibility only and in no way authorizes payment of funds, reimbursement of expenses incurred for the project and does not guarantee any future funding for the project. Funding may be available once the project has met all the eligibility requirements and a project agreement has been approved and executed by the Commission.

Applicant Jurisdiction (s) (Community, Township, HOA)	Fremont Township	
Brief Project Title	Erhart Road Tile Replacement	
General Location	Erhart Rd West of Fremont Center	
Contact Person	Herb Riedel 224 475-7131 ^{or Diana} 847 223-2847	
Address	22385 Route 60	
City, State Zip	Mundelein, IL 60060	Phone 847 223-2847
Resource Request		
<input type="checkbox"/> SIRF Funds <input type="checkbox"/> SMC Staff Capacity <input type="checkbox"/> Combination Funds and Staff		
Project Description (use additional sheets if necessary):		

18,600 + pipe + basin
catch 21,600

Cost Estimate \$ 21,600 Applicant Share \$ 10,800 SIRF Share \$ 10,800

In-Kind Service Person Hours 72 hours Applicant 72 hours SMC 0

In-Kind Service Description flagging, ditching, landscaping

Project Timing Start Date Completion Date

Summary of Project Area Damages (Quantify Below # and type of damages incurred or threatened to occur)

Damage Priority	Flood Damage Type	Number of Occurrences	Frequency of Occurrences (e.g. Every Year, every two years)
1	Structural Damage		
2	Flooded Building		
3	Health and Safety		
4	Road Flooding		
5	Disruption of Revenue		
6	Parking Lot Flooding		
7	Nuisance Flooding		

Summary of Project Benefits (how much of the quantified damage is to be relieved and to what extent)
 Failing drain tile blocking water to Manitow Creek
 Impacting several Properties

Statement of Local Commitment (assurance that applicant has sufficient matching funds and staff capacity)
 Fremont Township is committed to paying the match.
 Aona O'Kelly

Aona O'Kelly

Signature of Authorized Representative of the Cost Sharing Entity

Diana O'Kelly

Spell Name Above

Requested Attachments:

1. Location Map
2. Detailed project Description
3. Detailed (per criteria) Statement on Benefits, including quantifiable benefits.
4. Statement of compliance with SMC policies, local plans and Ordinance
5. Other comments or supporting documents.



Sewer & Water Contractor / Directional Drilling

Office: (815) 344-0197
Fax: (815) 344-9370
Cell: (815) 693-5184

Bob Behm – President
431 Scotland Road Unit A
Lakemoor, IL 60051

March 29, 2024

Proposal

Fremont Township
Herb Riedel
22385 W Hwy 60
Mundelein, IL. 60060
HerbRiedel@FremontTownship.com
224-475-7131

Re: Erhart Road, Mundelein, IL

We hereby submit specifications and estimates for:

Storm Sewer Installation

- Install one (1) – 24" diameter Storm Seer Structure & connect to existing 6" clay tile Storm Sewer in right-of-way on north side of Erhart Road
- Install 200 LF – 6" N-12 PVC Storm Sewer pipe in right-of-way on north side of Erhart Road from new 24" diameter Storm Sewer Structure
- Install one (1) – 48" diameter catch basin at existing end of new 6" N-12 PVC Storm Sewer pipe & connect three (3) existing clay tiles into new 48" diameter catch basin

Above quote is for labor only to excavate trench, install 6" pipe & concrete structures, backfill trench after installation of pipe & structures

Does not include:

- Removal of spoils off site***
- Restoration of areas disturbed by Storm Sewer Installation***
- All necessary traffic control***
- Any materials needed (pipe, concrete structure, gravel, etc.)***

*****Prevailing Wages will be paid for all labor on this job*****

We propose hereby to furnish material and labor – complete in accordance with the above specification, for the sum of:
Eighteen-thousand Six-hundred and no/100 dollar dollars (\$18,600.00)

Payment to be made as follows:
\$18,600.00 – Upon completion of Storm Sewer Installation

All material is guaranteed to be as specified. All work to be completed in a professional manner according to standard practices. Any alteration or deviation from above specifications involving extra costs will be executed only upon written orders, and will become an extra charge over and above the estimate. All agreements contingent upon strikes, accidents or delays beyond our control. Owner to carry fire, tornado, and other necessary insurance. Our workers are fully covered by Worker's Compensation insurance.