

Request:	5	NET CHANGE	\$68,050.79	\$0.00
----------	---	------------	-------------	--------

Net ADDITION change to date \$73,330.21 which is 11.735 % of the contract price

State fully the nature and reason for change:
 Item 704 - Force accounts for material, labor, and supervision cost over runs due to the delay to the start of construction. The cause of the delay was the relocation of a high pressure gas main that was located under and inline with the proposed retaining wall system as well as 2 pile locations for the proposed pedestrian bridge. See attached force accounts.

All other items adjusted based on final measurements and calculations.

When the net increase or decrease in the cost of the contract is \$10,000 or more or the time of completion is increased or decreased by 30 days or more, one of the following statements shall be checked.

XXX The undersigned determined that the circumstances which necessitated this change were not reasonably foreseeable at the time the contract was signed.

The undersigned determined that the circumstances which necessitated this change were not within the contemplation of the contract as signed.

The undersigned determined that this change is in the best interest of the local agency and is authorized by law.

Made By [Signature] Date 5/30/13
 Checked By [Signature] Date 5/31/13

Approval Recommended [Signature] Date 6/10/13
 County Engineer

BLR13210
 Submit 3 copies of this form to Regional Engineer (4 copies for road district) updated GP 5/21/08 (for use projects without MFT funding)

