

SUMMARY OF CONTRACT CHANGE ORDERS

TO: Public Works and Transportation Committee
Financial Administrative Committee

FROM: Shane Schneider, County Engineer

SUBJECT: Change Order No. 3
Section No. 18-00999-57-EG
Russell Road at Kenosha Road and Lewis Avenue – Phase II Engineering

Project details:

- The Russell Road intersection improvement project is under contract with GFT Infrastructure, Inc. of Schaumburg, Illinois, in the amount of \$1,204,887 as approved by the County Board on March 8, 2022.
- The professional engineering services appropriation amount is \$1,450,000 of Matching Tax funds.
- The contract included the preparation of detailed engineering plans and specifications, permitting, land acquisition and utility coordination for the construction of a roundabout at the intersections of Russell Road at Kenosha Road and Lewis Avenue.
- Change Order Number Three consisted of revisions to the proposed detour route and drainage design based on coordination with Kenosha County, Pleasant Prairie, Wisconsin Department of Transportation and the Illinois Department of Transportation, additional utility coordination with companies in Illinois and Wisconsin, and additional right-of-way coordination. This will also include consultant hours for construction support to assist with continued coordination with the utility companies and project stakeholders.
- Change Order Number Two consisted of a zero-sum change to re-balance tasks amongst the project consultant team.
- Change Order Number One consisted of revisions to the contract scope to include the replacement of a 54-inch culvert on the south leg of Russell Road at Lewis Avenue and revisions to the preliminary Plat of Highways based on coordination with property owners, Kenosha County and Pleasant Prairie.

Costs:

Original awarded contract:	\$1,204,887	
Change Order No. 3:	\$ 53,379	
Previously approved change order No. 2:	Zero-Sum Amount	
Previously approved change order No. 1:	\$ 118,549	
Sum of all changes:	\$ 171,928	+14.3%