

ILLINOIS DEPARTMENT OF TRANSPORTATION

Request for Approval
of Change in Consultant Contract

Date: 3/20/2017

Local Agency: LAKE COUNTY

Request: No. 1

Name: Washington St (Hainesville Rd to Haryan Way) Phase III Consultant

To: Lake County Division of Transportation

Section: 11-00121-10-WR

Consultant: Bollinger, Lach & Associates, Inc.

I recommend that an addition be made to the above consultant contract.

The estimated work is listed below

Original contract amount for services described:	\$1,212,394.60
--------------------------------------------------	----------------

Sum of all previous contract change orders:	\$0.00
---------------------------------------------	--------

Item #	Description	Additions	Deductions
1	Extended Phase III time due to earlier utility delays to the Contractor	\$327,095.44	
2			
3			
TOTALS		\$327,095.44	\$0.00
NET CHANGE		\$327,095.44	\$0.00

Net ADDITION change to date \$327,095.44 which is 26.98 % of the original contract amount for services described

State fully the nature and reason for change:

Revised contract amount for services described:	\$1,539,490.04
-------------------------------------------------	----------------

Please see attached.

When the net increase or decrease in the cost of the contract is \$10,000 or more, or the time of completion is increased or decreased by 30 days or more, one of the following statements shall be checked.

The undersigned determined that the circumstances which necessitated this change were not reasonably foreseeable at the time the contract was signed.

The undersigned determined that the circumstances which necessitated this change were not within the contemplation of the contract as signed.

The undersigned determined that this change is in the best interest of the local agency and is authorized by law.

Project Manager/Engineer *Glenn Pester* Date 3/20/17

Department Head *Mark A. Jones* Date 3/20/17

Chief Accounting Specialist _____ Date _____

Approved _____ Date _____

County Engineer



March 17, 2017

Paula J. Trigg, P.E.
Director of Transportation/County Engineer
Lake County Division of Transportation
600 W. Winchester Road
Libertyville, IL 60048

Attn: Glenn Petko, P.E.

Re: Washington Street, Route CH45 (Hainesville Rd. to Haryan Way),
Sect.11-00121-10-WR

Supplemental Cost Estimate for Consultant Services

Dear Mr. Petko,

Enclosed for your review and approval please find a supplemental engineering cost estimate for consultant services on the above mentioned project. The current rate of progress indicates that our original budget will expire at the end of May 2017. This estimate is for anticipated services to be performed between June 1, 2017 and October 31, 2017.

To date BLA has continued to work on managing our engineering budget to accommodate the changes to the contractors work schedule. However, as you are aware the new project completion date of 7/21/17 + 20 WD will require us to perform engineering oversight well past the completion date anticipated in our original agreement.

Unforeseen utility delays (ComEd and AT&T) accounted for the bulk of the 110 days of delay experienced on this project, ultimately pushing the completion date from 11/23/16 to 7/21/17. This includes an additional 107 day winter shutdown period from 12/13/16 to 3/27/17.

In general, our original proposal was based on a season and a half of work. Due to the above mentioned delays the project will end up actually spanning two full seasons including an extra winter period.

This supplement also includes the necessary hours to complete final earthwork cross sections and computations, final paper work and project closeout which we estimate will take until the end of October. BLA will continue to monitor our budget in an effort to minimize costs. Attached for your review are the estimated hours and staffing we feel are needed to complete this project, while providing you the service you expect.

Please let us know if this proposal is acceptable or if you have any questions or comments that you would like to discuss in more detail, please contact us at (312) 296-1351 or RRRollings@bollingerlach.com.

Sincerely,

BOLLINGER, LACH & ASSOCIATES, INC.



Craig Lukowicz, P.E.
President/Chief Executive Officer



Robert R. Rollings, P.E.
Director of Construction Engineering

Enclosure

Exhibit A - Supplemental Construction Engineering (Cost Estimate of Consultant Services)

Washington Street: Grandview Drive to Haryan Way

Lake County Division of Transportation

Section: 11-00121-10-WR

Bollinger, Lach & Associates, Inc.

Projected Monthly Manpower Schedule

Month Number	2017					Total Hours
	37	38	39	40	41	
	Project Construction & Close Out					
	06/01/17	07/01/17	08/01/17	09/01/17	10/01/17	
Bollinger, Lach & Associates, Inc	Month of					
Director of Construction Engineering	8	8	8	8	8	40
Asst. Director of Construction Engineering	96	96	96	96	64	448
Resident Engineer II	160	160	160	160	100	740
Construction Engineer	230	230	195	173	173	1001
0						
Public Info Officer	32	32	32	16	16	128
Director of Environmental Services	32	32	32	8	8	104
0						
0						
Totals	558	558	523	461	361	2461
Cummulative Manhours	558	1116	1639	2100	2461	
Vehicle Days	48	48	48	40	40	224
						Vehicle Days

#REF!	#REF!	days/mo
#REF!	#REF!	hrs/mo
#REF!	#REF!	hrs/mo
#REF!	#REF!	hrs/mo
#REF!	#REF!	hrs/mo
#REF!	#REF!	hrs/mo