



6754 W. 74th ST.
 Bedford Park, IL 60638
 IL Plumbing License No. 055-027841
 IDOT Contractor No: 050C
 WBE Certified

January 24, 2020

Ying L. Miao, P.E.
 Lake County Public Works
 650 W Winchester Rd
 Libertyville, Il. 60048

PROJECT: Change Order Request for Southeast Central (SEC) Interceptor Heavy Cleaning and Color, Closed Circuit Televising

Sheridan Plumbing & Sewer, Inc. (herein also referred to Contractor or Sheridan) respectfully requests a change order to the Lake County Public Works Department (herein also referred to as the Owner) on the above referenced project.

REVISED SCOPE OF WORK: Sheridan will provide labor, material and equipment to perform the following work on time and material basis. The table below outlines some of the budgetary cost for matting shown on Exhibit A of the Agreement LAKECOPWD – PW#2019.018. Please note, some of the matting outlined in Exhibit A has been eliminated and scope of work will be adjusted accordingly. In addition, this includes the removal and replacement of the cone and barrel section and the installation and removal of a temporary flat-top on MH12AA015.

Base Contract					\$ 732,065.10
Change Order	Sprucewood Lane Lift Station (12BB22 - 12BB19) Install and remove ~680' of 3-ply wood mats and timber mat creek crossing	EACH	1	\$ 30,100.00	\$ 30,100.00
Change Order	Camelot Haul Road (excludes grass restoration) consisting of 8" of CA-1 and 6" of CA-6 from Camelot Lane to Bike Trail. Use bike trail for access to manholes.	EACH	1	\$ 15,524.00	\$ 15,524.00
Change Order	Rockland Road - South (12AA22 & 12AA21 to 12AA18) Install and remove ~1,025' of 3-ply & 5-ply wood mats at two manhole locations	EACH	1	\$ 77,644.00	\$ 77,644.00
Change Order	Oak Trail Drive (12AA15) Install and remove ~300' of timbers and 5-ply wood mats, when frozen conditions exist.	EACH	1	\$ 59,126.00	\$ 59,126.00
Change Order	Manhole 12AA15: Remove & replace cone; remove and replace temporary flatop supplied by Owner.	EACH	1	\$ 4,979.00	\$ 4,979.00
Change Order	Manhole 12AA14 access work	EACH	1	\$ 3,500.00	\$ 3,500.00
Change Order	Golf Course-North (12AA09 to 12AA12) Install and remove ~710' of 3-ply & 5-ply wood mats	EACH	1	\$ 43,046.00	\$ 43,046.00
Change Order	Credit Line Item 9 Reverse Set-ups	EACH	(20)	\$ 500.00	\$ (10,000.00)
Change Order	Credit Line Item 11 Bypass Pumping (36" - 48")	Each Set - Up	(10)	\$ 5,000.00	\$ (50,000.00)
Change Order	Reduction in Line Item 4 from MH12AA24 to 12AA28 - 48" Sewer - Rockland Rd. North	FEET	(804)	\$ 36.54	\$ (29,378.16)
Budgetary Change order amount					\$ 144,540.84
Revised Contract Amount					\$ 876,605.94

Notes: We anticipate to perform this scope of work between February 1st and March 31st.

ESTIMATED COST: The Scope of Work on will be completed on a Time & Material basis for an estimated cost of **\$144,540.84**. This cost includes weekday work, environmental monitoring, personal protective equipment up to Chemical Protection Level D and any other items stated in the Scope of Work.

THE OWNER SHALL PROVIDE:

- Any and all permits;
- Satisfactory clearance of energized conductors;
- Tree clearing and stump grinding required before our work can begin;
- All materials for work on MH12AA015;
- Staging area for equipment and/or materials; and
- All restoration work Lake County Forest Preserve and Camelot Area.

EXCLUSIONS:

- No taxes included in this proposal;
- Any hardscape removal and/or replacement of hardscape.
- Soil testing or CCDD paperwork.

EXTRAS to be negotiated if they arise, but not limited to:

- Raising frames & lids on manholes in areas where matting is being placed (recommended).
- Locating of existing utilities beyond the typical JULIE locate system;
- Special or Hazardous Waste, contaminated soils, handling, disposal, etc.;
- Emergency Mobilization, Overtime, Second Shift, Weekend or Holiday Work, if required by others;
- Wait Time¹, if applicable.

¹ Wait time is defined as time our crews are waiting to work due to circumstances caused by the owner, general contractor, facilities manager, engineer, governmental agency, another contractor not employed by us or others not in our control. It includes, but is not limited to: waiting for control of flow by others; waiting for removal/replacement of fittings; and waiting for testing outside the scope of our work. Wait Time charges are \$800 per crew hour.

SUMMARY: We look forward to working with you and feel free to call me with any questions.

Sincerely,
SHERIDAN PLUMBING & SEWER, INC.

Arthur Aimaro

Arthur Aimaro, Project Manager



Accepted and approved: _____

Authorized Signature and Date: _____

Printed Name/Title: _____