

## COMMITTEE ACTION MEMO

### Midlothian Road Culverts LCDOT Change Order No. 3

<b>TO:</b> Public Works, Planning and Transportation Committee Financial & Administrative Committee	<b>Committee Action Meeting Date</b> <b>DATE: 3/31/21</b> <b>DATE: 4/1/21</b>
<b>FROM:</b> _____ Shane Schneider County Engineer	<b>SUBJECT:</b> Change Order No. 3 Section No. 17-00171-16-DR

Joint Committee action item approving Change Order No. 3 consisting of an increase of \$24,746.24 for additions to the Midlothian Road Culvert Replacement Contract, designated as Section No. 17-00171-16-DR.

- Midlothian Road Culverts is under contract with Lake County Grading Company in the amount of \$524,130.50. There were three culverts replaced as part of this contract.
- The contract included culvert removal and installation, storm sewer removal and installation, patching, placement of hot mix asphalt surface course, earthwork, dewatering and other related items.
- The contract also included a clause that would pay the contractor an incentive for each day up to a maximum of 10 days for finishing the closure with detour early. Contractor finished in 18 days instead of the 28 allowed, earning the maximum incentive at \$5,000 per calendar day.
- Change order No. 3 consisted of paying for the remainder of the incentive that the Contractor earned for finishing the closure with detour early as well as balancing to final quantities.
- Change order No. 2 consisted of paying for the first half of the incentive as well as some balancing to measured quantities up to the amount that could be approved by the County Engineer.
- Change order No. 1 consisted of additional quantities to cover what was necessary in the field on items such as patching, erosion control, sidewalk, storm sewer and landscaping.

#### Summary:

Original awarded contract:	\$524,130.50	
Change Order No. 3:	\$24,746.24	
Previously approved change order No. 2:	\$22,037.38	
Previously approved change order No. 1:	\$30,295.90	
Sum of all changes:	\$77,079.52	+14.71%