



# Lake County Illinois

## Legislation Details (With Text)

**File #:** 11-0155      **Version:** 1      **Name:** Portwine LS FM Change Order #1 Applied Technologies  
**Type:** committee action item      **Status:** Passed  
**File created:** 2/22/2011      **In control:** Public Works and Transportation Committee  
**On agenda:**      **Final action:** 3/2/2011  
**Title:** Joint committee action Approving Change Order No. 1 for professional engineering services with Applied Technologies for design of the Portwine Lift Station Force Main Project.  
**Sponsors:**  
**Indexes:**  
**Code sections:**  
**Attachments:** 1. 03.02.11 Portwine LS CO 1 Cost Summary Attachment.pdf

Date	Ver.	Action By	Action	Result
3/2/2011	1	Financial & Administrative Committee	approved	Pass
3/2/2011	1	Public Works and Transportation Committee	approved and referred on to the Financial and Administrative Committee	Pass

Joint committee action Approving Change Order No. 1 for professional engineering services with Applied Technologies for design of the Portwine Lift Station Force Main Project.

- Change Orders that exceed 10% of the original contract amount must be reviewed and approved by the PWT and FA Committees.
- This change order associated with design work for the Portwine Lift Station Force Main Project totals \$40,764.65 and exceeds 10% of the original contract of \$166,988.
- Design changes leading to additional engineering services include:
  - Change from open cut method to directional boring construction to accommodate LCFPD easement requirements.
  - Attendance at additional design meetings between LCPWD and LCFPD staff.
  - Design changes necessary to accommodate actual conditions found in the NSSD carrier pipe.
  - Additional botanic, archaeological and wetlands surveys requested by LCFPD staff.
- This Change Order increases the amount of the engineering services contract by \$40,764.65 from \$166,988 to \$207,752.65.