



Lake County Illinois

Legislation Details (With Text)

File #: 11-0155 **Version:** 1 **Name:** Portwine LS FM Change Order #1 Applied Technologies
Type: committee action item **Status:** Passed
File created: 2/22/2011 **In control:** Public Works and Transportation Committee
On agenda: **Final action:** 3/2/2011

Title: Joint committee action Approving Change Order No. 1 for professional engineering services with Applied Technologies for design of the Portwine Lift Station Force Main Project.

Sponsors:

Indexes:

Code sections:

Attachments: 1. 03.02.11 Portwine LS CO 1 Cost Summary Attachment.pdf

Date	Ver.	Action By	Action	Result
3/2/2011	1	Financial & Administrative Committee	approved	Pass
3/2/2011	1	Public Works and Transportation Committee	approved and referred on to the Financial and Administrative Committee	Pass

Joint committee action Approving Change Order No. 1 for professional engineering services with Applied Technologies for design of the Portwine Lift Station Force Main Project.

- Change Orders that exceed 10% of the original contract amount must be reviewed and approved by the PWT and FA Committees.
- This change order associated with design work for the Portwine Lift Station Force Main Project totals \$40,764.65 and exceeds 10% of the original contract of \$166,988.
- Design changes leading to additional engineering services include:
 - Change from open cut method to directional boring construction to accommodate LCFPD easement requirements.
 - Attendance at additional design meetings between LCPWD and LCFPD staff.
 - Design changes necessary to accommodate actual conditions found in the NSSD carrier pipe.
 - Additional botanic, archaeological and wetlands surveys requested by LCFPD staff.
- This Change Order increases the amount of the engineering services contract by \$40,764.65 from \$166,988 to \$207,752.65.