



# Lake County Illinois

## Legislation Text

---

**File #:** 11-0155, **Version:** 1

---

Joint committee action Approving Change Order No. 1 for professional engineering services with Applied Technologies for design of the Portwine Lift Station Force Main Project.

- Change Orders that exceed 10% of the original contract amount must be reviewed and approved by the PWT and FA Committees.
- This change order associated with design work for the Portwine Lift Station Force Main Project totals \$40,764.65 and exceeds 10% of the original contract of \$166,988.
- Design changes leading to additional engineering services include:
  - Change from open cut method to directional boring construction to accommodate LCFPD easement requirements.
  - Attendance at additional design meetings between LCPWD and LCFPD staff.
  - Design changes necessary to accommodate actual conditions found in the NSSD carrier pipe.
  - Additional botanic, archaeological and wetlands surveys requested by LCFPD staff.
- This Change Order increases the amount of the engineering services contract by \$40,764.65 from \$166,988 to \$207,752.65.