



# Lake County Illinois

## Legislation Text

---

**File #:** 09-2093, **Version:** 1

---

Joint committee action item approving Change Order No. 1 for the Stearns School Road Bridge over I-94 in the amount of \$100,000 for the balance of the work, designated as Section No. 07-00236-02-BR.

- Change orders need to be approved by the standing committees for cumulative net increases over 10%.
- The Stearns School Road Bridge project over I-94 is under an original awarded contract at bid unit prices totaling \$309,905.
- Reason for the change order is the necessity of several items to properly and safely complete the intended contract.
- Location of the electrical service for the proposed bridge signals was incorrectly shown on the plans. An additional run of cable & poles were necessary to get power to the signal.
- A protective shield under the bridge was not anticipated to be necessary until one lane of the existing bridge deck overlay was removed and the need for additional patching work was discovered. The Illinois Tollway requires this protective shield if work other than just removal and replacement of the overlay is done.
- An estimated amount is also included to address the patching discovered on this stage as well as under the second lane width to be taken off in the next stage of the project.
- The original appropriation of \$325,000 of County Bridge Tax funds will need to be increased \$100,000 to cover this change order. **Summary:** Original awarded contract at bid unit prices - \$309,905; Change Order No. 1 - \$100,000; sum of all changes -\$ 100,000.