



Lake County Illinois

Legislation Text

File #: 21-1116, **Version:** 1

Joint committee action item approving Change Order Number Two consisting of an increase of \$296,595 for additions to the Quentin Road reconstruction Phase III construction engineering contract.

- Phase III construction engineering for Quentin Road reconstruction is under contract with V3 Companies of Illinois, Woodridge, Illinois, in the amount of \$2,334,894.88 as approved by the County Board on November 14, 2017, and designated as Section 08-00090-12-CH.
- Change Order Number Two is required due to contract completion extending an additional year because of delays caused by extensive utility conflicts and other unforeseen additional work.
- Change Order Number One was required as a partial balancing of final costs for the extended project duration.
- Change Orders need to be approved by the standing committees for cumulative net increases over 10 percent.
- The sum of all contract change orders to date is \$529,851, which represents a 22.69 percent increase over the original awarded contract amount.

COMMITTEE ACTION ITEM

Summary:

Original awarded contract: \$2,334,894.88

Change Order Number One: \$233,256

Change Order Number Two: \$296,595

Sum of all Change Orders: \$529,851

Total revised contract amount (including all change orders): \$2,864,745.88.